Agawam High School

Agawam, MA

School Building Committee Meeting #5

May 8, 2023





TODAY'S AGENDA

- 1. Call meeting to order
- 2. Approval of previous Meeting Minutes [vote required]
- 3. Review Project Budget, Approve Invoices & Commitments [vote required]
- 4. OPM & Designer Updates
 - a. MSBA Reimbursement Process & Procedures
 - b. Designer Update
- 5. Public comment
- 6. New business/comments
- 7. Adjourn



MEETING MINUTES

VOTE:

Approval of Meeting Minutes from the March 27th SBC Meeting



AGAWAM HIGH SCHOOL PROJECT - Agawam, MA SCHOOL BUILDING COMMITTEE (SBC) MEETING #4

March 27, 2023

Agawam Pubic Library Community Room

3:00PM

Meeting Minutes for March 27, 2023

A scheduled meeting of the High School Building Committee was held on March 27, 2023 a

Voting Member William Sapelli-Chair Jim Blain	-	Present	TAR.	mittee was held on March 27, 2023 at 3:00pm at ers and attendees present were:
Jennie		X	Absent	
Jennifer Bonfiglio	-	X		Nex
		X		Notes
		X	-	
		X		
Dawn DeMatteo		X		
Such Hote		X		
La Latingue Programme		X		
		Name and Address of the Owner, when the Owner, which the Owner,		
Drillin Panish		X		
- MILLIAMON C. CO.		X		
		Y		
	1			
Christopher Caputo	-		75	
Project Team Members Linda Liporto	X		X	Arrived at 3:29pm
Japan Diporto	-			at 3:29pm
James Riefstahl	X			
im Rogers	X			
dele Sands				Leftfield - Senior Project Manager Leftfield - Project IV.
y Faxon		X		Leftfield - Project Director Leftfield - O
ent Kovacs		X		Lagran Large for
DCe Dist.	X	X		Leftfield - Owner Leftfield - Education Liaison Leftfield - Education Liaison
deleine t	X			
				LeftField MEP
Ing memb	A			Electronic Principal in Co
ing members required for a qu	- Paris	X		Flansburgh - Project Manager Flansburgh - Project Manager Flansburgh - Project Manager
ng was called to order by Cha	warm	A		Filthshipped Widthoose
as called to order				Flansburgh - Project Architect Flansburgh - Project Designer
Cha	ir-Mouse	de la constantina de		Social Designer

Agawam High School Building Committee Meeting Notes - March 27, 2023
Page 1 of 3



BUDGET TRACKING

otal Projec	t Budget Status Report									_						
roPay Code	Description		Total Project Budget		Authorized Changes	Revised Total Budget	(Total Committed	% Cmtd to Date	,	Actual Spent to Date	% Spent to Date	Balance To Spend	Uncommitt	ed	Comments
	FEASIBILITY STUDY AGREEMENT															
0001-0000	OPM Feasibility Study/Schematic Design	\$	365,000	\$	(15,000)	\$ 350,000	\$	350,000	100%	\$	85,000.0	24%	\$ 265,000	\$	-	
0002-0000	A&E Feasibility Study/Schematic Design	\$	740,000	\$	(55,000)	685,000	\$	685,000	100%	\$	-	0%	\$ 685,000	\$	-	
0003-0000	Environmental & Site	\$	130,000	\$	(30,000)	\$ 100,000	\$	100,000	100%	\$	-	0%	\$ 100,000	\$	-	
0004-0000	Other	\$	15,000	\$	100,000	\$ 115,000	\$	611	1%	\$	611	1%	\$ -	\$ 114	4,389	
	SUB-TOTAL	\$	1,250,000	\$		\$ 1,250,000	\$	1,135,611	91%	\$	85,611	6.8%	\$ 1,050,000	\$ 114	4,389	
	TOTAL PROJECT BUDGET	\$	1,250,000	\$	-	\$ 1,250,000	\$	1,135,611	91%	\$	85,611	7%	\$ 1,164,389	\$ 114	4,389	
_													•			
	FUNDING SOURCES															
_	Maximum State Share	\$	748,000		59.84%											
	Local Share	\$	502,000		40.16%											
	SUB-TOTAL	\$	1,250,000		100%											
	CONSTRUCTION COST ESTIMATES		Date		Estimator	Amount		SF	Cost/SF							
	Designer FS Cost Estimate		Date		Estillator	Allount		-31	CUSIJSI							
	Designer F5 Cost Estimate Designer SD Cost Estimate															
	OPM SD Cost Estimate															
_	PFA Budget	\vdash		\vdash												



INVOICE LOG

VOTE: Approval of
LeftField's invoices for
March and April
services as presented



Jennifer Bonfiglio Chief Procurement Officer Town of Agawam 36 Main Street Agawam, MA 01001 Invoice Date: 03/31/23 Invoice No.: 4

FOR: Owner's Project Management Services for MSBA Core Project Agawam High School - 760 Cooper Street, Agawam, MA 01001

Professional Services from March 1, 2023 to March 28, 2023

OPM Services	10 00 000	
Owner's Project Management Services for the month of March 2023	\$ 2X	000,0
Total Labor:	\$ 20	0,000
Reimbursable Expenses	- 4	_
	-	
Total Expenses:	5	5.0

Total this Invoice: \$ 20,00

Contract Status	8	udget	Pre	vious	Curre	nt		Otal Date	Bala	nce
FS/SD Phase	- 5	350,000	\$	50,000.00	S	20,000	- 5	70,000	- 5	280,000
OPM Services Total: Reimbursable Expenses Total:			Г					100000		11200000
Total Contract:	- \$	350,000		\$ 50,000	- \$	20,000	- \$	70,000	- \$	280,000

Please Remit Payment To: LeftField, LLC PO Box 307 Hingham, MA 02043



Jennifer Bonfiglio Chief Procurement Officer Town of Agawam 36 Main Street Agawam, MA 01001 Invoice Date: 04/30/23 Invoice No.: 5

FOR: Owner's Project Management Services for MSBA Core Project Agawam High School - 760 Cooper Street, Agawam, MA 01001

Professional Services from April 1, 2023 to April 30, 2023

OPM Services	
Owner's Project Management Services for the month of April 2023	\$ 15,000
Total Labor:	\$ 15,000
Reimbursable Expenses	
	\$

Total Expenses:

Total this Invoice: \$ 15,0

Contract Status	В	udget	Prev	ious	Curre	nt		otal Date	Balan	nce
FS/SD Phase	- \$	350,000	5	70,000.00	5	15,000	\$	85,000	5	265,000
OPM Services Total: Reimbursable Expenses Total:										
Total Contract:	- 8	350,000	- 1	5 70,000	- 5	15,000	. 5	85,000		265,000

Please Remit Payment To:

LeftField, LLC PO Box 307 Hingham, MA 02043



OPM & DESIGNER UPDATES

MSBA REIMBURSEMENT PROCESS & PROCEDURES

MSBA REIMBURSEMENT – GRANT ASSESSMENT

How it works

How it affects the options – In the coming weeks....

The values utilized in this presentation are <u>NOT</u> to be considered budget or final expected reimbursement values as they are not specifically associated to any particular option. This is merely a presentation on the MSBA's reimbursement/grant assessment process.



How it Works – When

At the end of the schematic phase and subject to MSBA BOD (Board of Directors) approval, the MSBA and Agawam HS will enter into a Project Scope and Budget Agreement ("PSBA"). Prior to this agreement, the MSBA will take an assessment of the budget and determine specific ineligibles and/or exclusions to the project which will affect the maximum reimbursement grant. This will in turn affect Agawam's share of the project costs.

In other words, as the reimbursement grant decreases, Agawam's share increases.



How it Works – *Mechanics of the Evaluation*

The MSBA

- Requests all associated project costs to find the Total Project Budget
- Evaluates those costs against MSBA scope and cost limits
- Subtracts those costs that are categorically (100%) ineligible or over the cost limits from the Total Project Budget
- Determine the (typically reduced) cost basis that the reimbursement rate will be applied to
- Find the amount of grant that the MSBA will provide to the project.




The MSBA utilizes a specific budget form called "the **Total Project Budget Template**", also called the "**3011**".

It's an excel form with formula's that computes specific cells to assess their reimbursement participation.

The MSBA also utilizes a Uniformat classification for the tally of the core building and site work costs.



Total Project Budget Template-3011 example



How it Works – **Scope and Service Exclusion Evaluations**

Certain costs are **categorically (100%) ineligible**, such as:

- Legal services
- Site acquisition costs
- Rental or storage costs (modular classrooms)
- Costs that are normal operating and maintenance costs of the school district, as
- determined by the Authority, such as textbooks, classroom supplies, custodial supplies,
- administrative support, telephone service and other such operating costs
- Demolition costs* (*unless deemed as the most cost-effective solution)
- Asbestos Containing Materials (ACM) associated with flooring and ceilings
- District administrative offices
- Swimming pools, skating rinks, greenhouses, indoor tennis courts





How it Works – *Limited Cost Participation Evaluations*

The MSBA has a series of participation cost limits – or "caps" – on budget specifics such as:

- Soft cost cap (20%) Should not be applicable
- A/E and OPM fee caps (10% and 3.5% @\$500/SF) Applicable
- A/E and OPM Services related to ineligible scope (athletic fields, oversized gyms & auditoriums, etc.)
- Construction cost cap (\$393/SF) Applicable
- Site work cost cap (8% of building costs) Applicable
- FF+E/Technology (\$2,400/student) Applicable
- Hard Contingency cap (1-2% of construction costs) Applicable
- Incentive reimbursement points *Applicable*



How it Works – *Incentive Reimbursement Points applicable to Agawam HS*

0-2 Routine Maintenance (Assume value of 1.5 points)

- O-5 Major reconstruction/renovation

 (Assume value of 0 points, has to be NO new construction)
- 0-2 Energy efficiency (2 points)

59.84 Reimbursement Rate Before Incentive Points

3.50 Total Incentive Points

63.34% MSBA Reimbursement Rate




How it Works – *Proposed Sample Project Budget*

Enrollment – Grade 9-12	955
MSBA ISS per Student (198 NSF)	189,090
Assumed Net to Gross Factor 1.5 (GSF)	283,635
Space Beyond MSBA Guidelines (GSF)	5,000
Cost per Sq Ft. New Construction	\$769
Order of Magnitude Construction Cost	\$166,796,984
Escalation (3.5 years)	\$20,159,215
Adjusted Order of Magnitude Construction Cost	\$186,956,199
Soft costs (25% of hard costs)	\$62,318,733
Anticipated (Range) Total Project Cost	\$249,274,932



How it Works – *Proportional Breakdown of Costs Deemed Ineligible for Reimbursement*



Reimbursement is based on ELIGIBLE project costs, not total project cost

WHAT NOT TO ADVERTISE TO THE COMMUNITY

WHAT TO ADVERTISE TO THE COMMUNITY

Estimated MSBA Cost Recovery

MSBA Share

District Share

Total project cost	\$249,274,932	Total project cost	\$249,274,932
MSBA reimbursement	59.84%	MSBA reimbursement on ELIGIBLE COSTS	59.84%
MSBA Share	\$149,166,119	Potential Incentive Points	3.50%
District Share	\$100 ,108,812	Est. reimbursement on ELIGIBLE COSTS	63.34%
		Estimated ELIGIBLE COSTS	\$142,654,252
		Adjusted Reimbursement Rate	63.34%
		Estimated MSBA Grant	\$83,627,330

Net MSBA reimbursement = roughly 34% District share = roughly 66%



\$(0)

\$85,576,859

\$163,698,073

An update regarding construction costs

The construction market, like many markets have been severely challenged with historic, unprecedented increased cost escalation in 2020, 2021, 2022 and 2023. While the experts say the market will level out, or go down, they said this back in 2021 and early 2022. Time will tell. However, please remember that construction costs historically rise and fall [slightly], but over time always continue to rise!




Producer Price Index Cost Drivers

Major Escalation Cost Drivers


- COVID supply chain challenges
- Invasion of Ukraine
- Severe weather
- Labor shortage and competition from other industries
- = Material pricing spike as a result of the above-listed cost drivers



Bureau of Labor Statistics [BLS], Producer Price Index [PPI] for New School Construction



Proposed Workflow Schedule





Preferred Schematic Report (PSR)




Existing Plans

Agawam High School





Site Plan



Buildable Area: 23.38 Acres





Existing Floor Plans - Upper Level



Special Education (9815)

Art & Music (9470)

Vocations & Technology (8400)

Health & Physical Education (25,500)

Media Center (8500)

Auditorium (9550)

Dining and Food Service (13400)


Medical (880)


Administration & Guidance (4500)

Custodial

Other (8400)

Total Net 160,000 Total Gross 216,000





MSBA Default Space Summary Template compared to Existing Program - 955 Student Enrollment

ROOM TYPE	EXISTING NET SF*	MSBA DEFAULT NET SF	NET SF DIFFERENCE
CORE ACADEMIC SPACES	52,153 SF	46,360 SF	- 5,793 SF
SPECIAL EDUCATION	9,709 SF	10,070 SF	+ 251 SF
ART & MUSIC	9,468 SF	6,700 SF	- 2,768 SF
VOCATIONS & TECHNOLOGY	8,404 SF	8,640 SF	+236 SF
HEALTH & PHYSICAL EDUCATION	25,929 SF	21,548 SF	- 4,380 SF
MEDIA CENTER	8,485 SF	5,869 SF	- 2,616 SF
AUDITORIUM & DRAMA	9,550 SF	9,255 SF	- 295 SF
DINING & FOOD SERVICE	13,410 SF	8,508 SF	- 4,902 SF
MEDICAL	881 SF	910 SF	+ 29 SF
ADMINISTRATION & GUIDANCE	4,512 SF	4,159 SF	- 353 SF
CUSTODIAL & MAINTENANCE	2,500 SF	2,341 SF	- 159 SF
OTHER	8,369 SF	2,341 SF	- 6,028 SF
NET SQUARE FOOTAGE	153,370 SF		- 27,861 SF
TOTAL	216,300 SF	189,000 SF	27,300 SF

^{*} All Space Quantities and Sizes to be Confirmed throughout Feasibility Study





Existing Conditions- Architecture Exterior

- The exterior envelope requires thermal upgrades to be code compliant. This would involve replacing windows, doors, roof and exterior veneer in most locations.
- Multiple exterior doors create security concerns
- Courtyard doors swing in opposite direction for safe egressing.














Existing Conditions- Architecture Interior

- Many internal elevation changes with noncompliant ramps.
- Hallways are long and convoluted with long travel times between classes and heavy circulation build up.
- Main entrance is difficult to find for visitors and lacks sense of arrival.
- Limited meeting and collaboration spaces.













Existing Conditions- Core Academic & Special Eduation

- Classrooms do not meet state standards.
- Special Education spaces are not conducive for serving students. Lower level spaces are disconnected from other learning spaces and the majority of general population at first floor.
- Science lab spaces do not meet OSHA requirements and are not flexible.
- Chemical storage requires proper ventilated cabinets with electrical panels within the space corroding.













Existing Conditions- Performing Arts

- Band, chorus and Auditorium lacks acoustic balance within spaces and isolation from adjacent spaces.
- The stage house does not have proper height to "fly" stage scenes typical for high school productions.
- The stage does not have ADA accessibility from main house.













Existing Conditions- Code

- Generally, only the north west portion of the room contains accessible toilets.
- No accessible route to the platform in the auditorium.
- Handrails at ramps do not extend the proper amount and some ramps do not have handrails at all. Ramps exceed the slope limit of 8.2%
- Stairs and handrails generally not compliant.
- Majority of doors are not accessible due to the lack of maneuvering clearances.
- Generally, seating/workstations meet accessibility requirements with the exception of older science labs.
- Water fountains meet accessibility requirements.













Existing Conditions- HVAC

- Main basement boilers are beyond their useful life and should be replaced along with supporting equipment and pumps.
- Perimeter convectors in hallways, classroom hotwater convectors, ceiling and wall hung unit heaters by entry doors have all exceed their useful life expectancy and should be replaced.
- Most AHU equipment is beyond its useful life. Library, Cafeteria and Office AHUs appear to be in reasonably good condition.
- Classroom ventilation is provided untreated via openings in the facade and operable windows
- The piping in the building is mostly original, mid 1950's. The age of this piping exceeds the life expectancy.
- Controls are a mix of manufacturers and should be replaced for consistency.












Existing Conditions- Electric

- Mix of original and mid-90's electrical distribution equipment far exceeding or at end of useful life.
- Some corrosion at panelboards; electrical access impeded by storage
- Power in classrooms may be insufficient for today's needs (laptops, online collaboration)
- No emergency power available
- Fluorescent lighting should be replaced with LED for energy savings










Existing Conditions- Fire Alarm and Fire Protection

- Edwards Fire Alarm Control Panel from mid-90's at end of useful life
- Detection and notification systems throughout system not compliant with current code (coverage)
- Any major renovations or new construction will require a fully sprinklered building according to NFPA 13-2019
- Partial sprinkler system in north part of building, covering classroom, science prep/storage rooms, hallways, janitor closets and restrooms.
- Partial sprinkler system in south part of building covering offices with hallways, partial cafeteria, dishwashing, mechanical and maintenance spaces.















Existing Conditions- Plumbing

- All waste, vent, and water piping should be considered, due to the age of the building. The piping is original to the building
- About 80% of the fixtures throughout the building are from original construction and not as efficient as new fixtures would be.
- The locker rooms and associated areas were renovated in 2018 with some high-efficiency fixtures.
- Point-of-use storage type electric water heaters are located throughout the building.
- The science classrooms where fume hoods and gas/ water science tables are used have a monitoring system that is not code compliant.













Existing Conditions- Telecom

- No dedicated cooling equipment may become overheated
- Daisy chain topology single point of failure
- Uninterruptible Power Supply not in use
- Lack of cable management, cables abandoned in place and no system labeling - space constraints and maintenance difficulties









Existing Conditions- Building Findings Summary

- The existing school structure is in fair condition
- We did not observe any signs of foundation settlement
- We did not observe any positive connections between the non-structural masonry partition walls and the structure
- Observed damage from moisture at the base of the exterior door frames at same locations.
- It is not feasible to construct vertical additions on top of existing structure
- If the extents of renovations is extensive, that is if the Work Area is greater than 50% of the gross area of the building. (Level 3 Alterations), we will have to add new masonry shear walls at column lines with new foundations
- We will require that all existing masonry walls are connected to existing structure if the renovations are classified as Level 3 Alterations













Existing Conditions- Lanscape, Site & Amenities

- Various concrete curbs were observed to be crumbling and in need of repair or replacement.
- The concrete stairs at the main entrance to the school are beginning to crumble, especially surrounding handrail posts.
- Access from the bus parking area up to the sports field brings the visitor up a significantly steep slope that may need further evaluation to meet ADA access requirements.









Existing Conditions- Vegetation and Site Furnishings

- The site is not densely vegetated, but rather selectively sprinkled with mature deciduous trees; the species observed included; Acer (Maple), Quercus (Oak), and Robinia (Locust).
- As mentioned previously, one courtyard was planted with a mix of flowering trees; one tree was planted as a Memorial element for a prior student.
- Ornamental trees, shrubs, and perennials are located at the front facade of each Main Entrance.
- Ornamental boulders with plaques and engravings serve as signage elements and dedications at the entrance to the stadium (from the parking lot) and at the faculty entrance (a Veteran's Memorial).











Building Diagrams- Programmatic Breakdown








Building Diagrams- Circulation






Building Diagrams- Multiple Level Changes







Building Diagrams- Natural Light





TODAY'S AGENDA

- 1. Call meeting to order
- 2. Approval of previous Meeting Minutes [vote required]
- 3. Review Project Budget, Approve Invoices & Commitments [vote required]
- 4. OPM & Designer Updates
 - a. MSBA Reimbursement Process & Procedures
 - b. Designer Update
- 5. Public comment
- 6. New business/comments
- 7. Adjourn





Thank You! Q/A

