FONTAINE

Agawam High School
Three Week Look Ahead

Updated: 10/12/2026

Activity Description	Start Date	End Date	Subcontractor	MON 10/12	TUES 10/13	WED 10/14	THUR 10/15	FRI 10/16	SAT 10/17	SUN 10/18	MON 10/19	TUES 10/20	WED 10/21	THUR 10/22	FRI 10/23	SAT 10/24	SUN 10/25	MON 10/26	TUES 10/27	WED 10/28	THUR 10/29	FRI 10/30	SAT 10/31	SUN 11/1
Doors and hardware	09/21/26	11/20/26	Adams & Ruxton	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Install Ductwork	07/20/26	11/01/26	Adams P&H	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Start up VAV's/ ceiling drops	10/05/26	11/13/26	Adams P&H	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Connect chiller	10/12/26	09/30/26	Adams P&H																					
Rooftop ductwork	09/14/26	11/02/26	Adams P&H	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Set RTU's	09/08/26	09/30/26	Adams P&H																					
Dismantle staging Aud.	10/26/26	10/30/26	Advanced															X	X	X	X	X		
AVB and caulking exterior	10/12/26	10/16/26	Armani																					
Caulk interior	10/19/26	11/30/26	Armani								X	X	X	X	X			X	X	X	X	X		
Install stair rails throughout	08/24/26	09/30/26	Avid																					
Roof Ladders	TBD	TBD	Avid																					
Misc. bathroom tile	10/12/26	10/30/26	Ayotte	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Tile at corridors 1 and 2	08/17/26	10/23/26	Ayotte	X	X	X	X	X			X	X	X	X	X									
Finish at bathrooms	10/05/26	11/30/26	B&G																					
Install drinking fountain frames	09/01/26	09/11/26	B&G																					
Site concrete	09/16/26	10/30/26	Capasso	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Drywall Aud. Lower	08/17/26	10/30/26	Century	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Framing at Auditorium	07/20/26	09/18/26	Century																					
Tape &finish misc. areas	09/14/26	10/23/26	Century	X	X	X	X	X			X	X	X	X	X									
Tape and finish at Aud.	08/10/26	10/30/26	Century	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Acoustic ceilings at Aud.	10/05/26	10/30/26	Century	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Moisure Mitigation and LVT	09/21/26	10/30/26	CJM	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Composite Panel install roof areas	08/06/26	10/30/26	Chandler																					
Fiber cement siding install	08/24/26	10/30/26	Chandler	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Unit screen install	08/17/26	10/30/26	Chandler	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Flush and test system	08/24/26	09/18/26	Cogswell																					
Drop heads in ceilings	08/31/26	10/30/26	Cogswell	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Aud. Sprinklers	09/08/26	10/23/26	Cogswell	X	X	X	X	X			X	X	X	X	X									
Misc.	TBD	TBD	Fernandez																					
Window surrounds	09/21/26	10/23/26	General	X	X	X	X	X			X	X	X	X	X									
Rail cap/ field dimension/panels	09/21/26	10/30/26	General	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Standing seam install	09/04/26	11/20/26	Greenwood	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Coping install	TBD	TBD	Greenwood																					
Misc. flashing and tie ins	08/03/26	09/19/26	Greenwood																					
Gutter and scupper install	08/24/26	10/30/26	Greenwood	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Locker room floors	10/12/26	10/30/26	Guardian	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Epoxy floor at Kitchen & wood sh.	09/29/26	10/09/26	Guardian																					
Grid at misc. areas	10/5/2026	10/23/2026	Hcarr	X	X	X	X	X			X	X	X	X	X									
Tectom panels at gym	10/12/26	11/30/26	Hcarr	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Paint misc. areas as finished	10/05/26	10/31/26	Egan	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Paint Gym high areas	09/08/26	09/30/26	Egan																					
Paint Aud. High areas	08/31/26	10/16/26	Egan	X	X	X	X	X																

FONTAINE

Agawam High School
Three Week Look Ahead

Updated: 10/12/2026

Activity Description	Start Date	End Date	Subcontractor	MON 10/12	TUES 10/13	WED 10/14	THUR 10/15	FRI 10/16	SAT 10/17	SUN 10/18	MON 10/19	TUES 10/20	WED 10/21	THUR 10/22	FRI 10/23	SAT 10/24	SUN 10/25	MON 10/26	TUES 10/27	WED 10/28	THUR 10/29	FRI 10/30	SAT 10/31	SUN 11/1
Terazzo Treads	TBD	TBD	**J Cohn**																					
Terazzo 1st floor	09/03/26	10/23/26	**J Cohn**	X	X	X	X	X			X	X	X	X	X									
Curtainwall install	07/20/26	10/30/26	**Lizotte**	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Window / CW extensions	08/10/26	10/30/26	**Lizotte**	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Polycarb install	09/08/26	10/15/26	**Lizotte**	X	X	X	X																	
Carpet	TBD	TBD	**Higgins**																					
Markerboards	TBD	TBD	**NEIS**																					
Toilet part. & acc.	TBD	TBD	**NEIS**																					
Accoustic panels	TBD	TBD	**NEIS**																					
			Pro AV																					
			R&R																					
			RH Lord																					
Elevator install	10/19/26	11/13/26	**Schindler**								X	X	X	X	X			X	X	X	X	X		
Control wiring inside	07/20/26	10/16/26	**Siemens**	X	X	X	X	X																
Wire units	09/14/26	11/01/26	**Siemens**	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Kitchen Equipment	10/12/26	10/30/26	**Singer/Kitredge**	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Casework install misc.	10/15/26	10/21/26	**Sidney Science**				X	X			X	X	X											
Set Curb misc. areas	08/24/26	10/30/26	**T&M**	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Grade exterior at building	09/08/26	10/30/26	**T&M**	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Prep Community entrance patio	09/08/26	10/16/26	**T&M**	X	X	X	X	X																
Prep for site concrete	08/24/26	10/30/26	**T&M**	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Gym Equipment	09/04/26	10/23/26	**Pappas**	X	X	X	X	X			X	X	X	X	X									
Rigging	11/2/2026*	11/30/26	**Walker**																					
Branch curcuit start	09/22/26	10/23/26	**WJG**	X	X	X	X	X			X	X	X	X	X									
Site lighting	09/30/26	10/30/26	**WJG**	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Lights and finish at drop ceilings	09/04/26	10/31/26	**WJG**	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Power up lighting	TBD	TBD	**WJG**																					
Power up units	10/13/26	11/01/26	**WJG**		X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Fire alarm finishes	10/01/26	10/23/26	**WJG**	X	X	X	X	X			X	X	X	X	X									
High areas at Gyms & Aud.	08/03/26	10/23/26	**WJG**	X	X	X	X	X			X	X	X	X	X									
Above ceiling inspections	TBD	TBD	**WJG**																					
Folding partition	TBD	TBD	**Wilco**																					
Won door install	TBD	TBD	**Won**																					